COMPLETION REPORT

1. Name of work : **Improvements to Roads & Drains at Manjunathanagara 1st Main 2nd Cross in Ward No.14.**

2. Sanctioned estimate No. & date : ಕ್ರಿಯಾ ಯೋಜನೆ 467/12-13 ದಿ 16.2.2013

3. Head of Account which is chargeable : ಪಿಆರ್ 2023

4. Entrustment order No. & date : EE/DD/409/12-13 ದಿ 4.3.2013

5. Name of the Contractor : **Technical Manager (West) KRIDL Madhavanagar, Bangalore.**

   a) Time stipulated for completion of the work. : 90 ದಿನಗಳು

   b) Delay in execution of work : ———

7. Measurement recorded in : M.B.No... 828..... from Page No. 82710 to 82714

8. Check measurement of the Asst Executive Engineer/Executive Engineer on..... : M.B.No... 828..... from page No. 82710 to 82714

9. Name of the Officer/Official Incharge of the work : AEE (DBS)

10. Asst. Executive Engineer/Junior Engineer : ಡಿ.ಎಸ್.ಮಂಜುನಾಥ

    b) Asst. Executive Engineer : ಡಿ.ಎಸ್.ಮಂಜುನಾಥ

Sanctioned Estimate Amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Savings	
20.00	~~2186132~~ ~~1997522~~ ~~2197274~~	~~197274~~ 186132-00	—	—

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior/Asst .Engineer
Ward No. 14

Asst. Executive Engineer( )
Bruhath Bangalore Mahanagara Palike

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

~~Accounts Superintendent~~
Bruhath ~~Bangalore~~ Mahanagara Palike

Executive Engineer (
Bruhath Bangalore Mahanagara Palike

ಬೃತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು